




**Oklahoma Department of Environmental Quality**  
**Environmental Complaints and Local Services**  
 INSPECTION REPORT – TOTAL RETENTION LAGOON  
 CATEGORY 5 REUSE

Facility No.: S11383 County: Comanche MFLID: \_\_\_\_\_ Program ID: \_\_\_\_\_  
Comanche Co. RWD #5 Pecan Valley Pecan Valley South Addition Lawton 73505  
Name of Facility Facility Address City Zip  
Comanche Co. RWD #5 Pecan Valley 12 NW. Winding Creek Road Lawton 73505  
Permittee/Owner Mailing Address City Zip

The below listed rules are cited in the Oklahoma Administrative Code, Title 252, except when noted.

SECTIONS	RULES	REQUIREMENT DESCRIPTIONS	ITEM	VIO	DESCRIPTIONS OF DEFICIENCIES
OPERATORS	619-1-4(e)	<b>Certified operator employed</b>	<b>*01</b>	<input type="checkbox"/>	Jack Outhier C wastewater #106867
	619-1-4(e)	All operators properly certified	02	<input type="checkbox"/>	
PERMIT VERIFICATION	619-1-3	<b>Facility properly permitted, all modifications and line extensions permitted. Operated in accordance with permit</b>	<b>*03</b>	<input checked="" type="checkbox"/>	ON ENFORCEMENT
	619-1-4(a)	<b>Construction completed in accordance with issued permit</b>	<b>*04</b>	<input type="checkbox"/>	
FLOW MEASUREMENT	619-3-2(g)	Flow measurement devices installed/maintained in working order	45	<input type="checkbox"/>	
FENCING	619-3-2(j)	Facility identified and access controlled	05	<input type="checkbox"/>	Fenced.
	619-3-2(i)	<b>6' high woven wire fence or equivalent in residential areas</b>	<b>*07</b>	<input type="checkbox"/>	
EROSION CONTROL	619-3-1(c)	Storm drainage/flood protection adequate to protect dikes and all parts of the collection system	08	<input checked="" type="checkbox"/>	Storm water getting in to parts of the collection system. By lift station area.
	619-3-2(a)(5)				
ACCESS	619-3-2(1)	All-weather road constructed and maintained	09	<input type="checkbox"/>	
DIKE MAINTENANCE	619-3-2(a)(1)	Maximum slope of 1:3 maintained	10	<input checked="" type="checkbox"/>	Dike erosion
	619-3-2(a)(2)	Adequate vegetative cover or rip-rap provided	11	<input checked="" type="checkbox"/>	Dike erosion.
	619-3-2(a)(3)	Grass mowed. Trees, weeds and cattails removed	12	<input checked="" type="checkbox"/>	Remove cattails from dikes.
FREEBOARD	619-3-2(b)	Minimum 3 ft freeboard maintained	13	<input checked="" type="checkbox"/>	Six inches to 18 inches freeboard.
LINERS & SEALS	619-3-2(c)	<b>Seepage through lagoon bottom and dikes prevented</b>	<b>*14</b>	<input type="checkbox"/>	
BIOLOGICAL GROWTH	619-3-2(n)	Good biological growth maintained. Septic conditions prevented.	15	<input type="checkbox"/>	
VECTOR CONTROL	619-3-2(o)	Water depth and wind action adequate to prevent development of vector harborage	16	<input type="checkbox"/>	
BYPASSES AND/OR SSOs	619-1-4(d)(1)	<b>Dry or wet weather bypasses/SSOs reported</b>	<b>*17</b>	<input type="checkbox"/>	
	619-1-4(d)(2)	<b>Dry weather bypasses/SSOs corrected</b>	<b>*18</b>	<input type="checkbox"/>	
	619-1-4(d)	Wet weather bypasses/SSOs identified and addressed	19	<input checked="" type="checkbox"/>	Working on SSES
PUMP STATIONS	619-3-1(d)	Pumps, motors, piping and valves operable and maintained in accordance with operational procedures/schedules	20	<input type="checkbox"/>	
	619-3-1(d)	Access controlled and fail-safe systems operable	21	<input type="checkbox"/>	Need to lock lift station lid.
AERATED LAGOONS	619-3-2(h)	Aeration equipment adequate and properly maintained	22	<input type="checkbox"/>	
	619-3-2(m)				
CATEGORY 5 WATER REUSE	627-1-3	<b>Site permitted, constructed in accordance with permit</b>	<b>*23</b>	<input type="checkbox"/>	
	627-1-5(c)	<b>Run-off from site prevented</b>	<b>*24</b>	<input type="checkbox"/>	
	627-3-4(a)(5)	<b>Irrigation equipment maintained and in working order</b>	<b>*25</b>	<input type="checkbox"/>	
	627-3-4(b)(6)				
	627-3-4(a)(1)	<b>Site fenced and 100-ft buffer zone provided</b>	<b>*26</b>	<input type="checkbox"/>	
	627-3	Application in accordance with crop loading rates	27	<input type="checkbox"/>	
REPORTS	627-3-4(b)	Irrigation in accordance with restrictions	28	<input type="checkbox"/>	
	619-1-4(f)	MOR's completed, retained and made available to DEQ	29	<input type="checkbox"/>	
POTABLE WATER	619-1-4(c), 627-1-5(b)	<b>Potable water protected, no cross-connections</b>	<b>*30</b>	<input type="checkbox"/>	

Critical items are indicated in bold and by an asterisk (\*) in the item column. All critical items marked must be corrected within 14 days or as specified by the inspector. Other violations must be corrected by the next regular inspection or by the date specified.

  
 Environmental Specialist Employee ID Number 6350

Emailed Copy Received By \_\_\_\_\_ Operator Title \_\_\_\_\_

Date: 1 / 5 / 2023

**FACILITY STATUS:**

- 31 : Repeat Violations(s)
- 32 : Under Current Enforcement Action
- 33 : No Violation Noted
- 34 : Violation Corrected During Inspection

**PURPOSE OF VISIT:**

- 35 : Compliance Monitoring
- 36 : Complaint No. \_\_\_\_\_
- 37 : Follow-up
- 38 : Emergency/Disaster
- 39 : Construction Inspection

**ACTION:**

- 40 : None
- 41 : Notice to Comply by: \_\_\_ / \_\_\_ / \_\_\_
- : Next Inspection
- 42 : Refer for Enforcement

POPULATION 1000

DAILY FLOW (gpd) \_\_\_\_\_

Total number of items marked:

Number of critical items marked:

**TYPE CLASS:**

- 43 : R Lagoon, Total Retention
- 44 : C5 Category 5

ITEM NO.	CRITICAL ITEMS
01	<b>OPERATORS</b> - Failure to employ an appropriately certified operator.
03	<b>PERMIT VERIFICATION</b> - Construction of an unpermitted facility; violation of construction permit so as to seriously threaten the effectiveness of the treatment works.
04	<b>PERMIT VERIFICATION</b> - Construction of unpermitted modifications to a facility; construction of an unpermitted extension of collection system.
07	<b>FENCING</b> – Lack of 6’ high woven wire fence in residential areas.
14	<b>LINERS &amp; SEALS</b> - Lack of a proper seal in the lagoon dikes and/or bottom, allowing visible seepage from the lagoon.
17	<b>BYPASSES AND/OR SSOs</b> - Failure to orally report all dry or wet weather bypasses and/or SSOs within twenty-four hours and/or failure to file a written report within five days.
18	<b>BYPASSES AND/OR SSOs</b> - Failure to correct previously reported bypasses and/or SSOs in a timely manner.
23	<b>WATER REUSE</b> – All water reuse sites must be properly permitted (Five year permits) with no construction defects
24	<b>WATER REUSE</b> – Reuse water may not be applied at rates that create runoff or pooling on the site
25	<b>WATER REUSE</b> – All equipment must be maintained in good working order and meet the minimum requirements.
26	<b>WATER REUSE</b> – All reuse sites must have a 100 foot buffer from the spray application area to the property boundary
30	<b>POTABLE WATER</b> - Allowing the physical connection or piping arrangement between the potable water systems and a system of unknown or questionable quality.
<b>ADDITIONAL REMARKS</b>	